


TOPOS



ARCHITECTS

CONSTRUCTION PROGRESS REPORT

Residence

123 Alphabet Street, CA

October 2nd, 2008

Set-up, demolition and excavation

Demolition for the project has been completed. Safety fencing and privacy screening has been setup around the perimeter of the site. Site has been raked flat to allow for excavation of foundation work.

Utilities

Temporary power pole has been setup.

Conduit has been placed in garage wall to allow for future underground electric/TV/cable.

Sewer line has been sleeved in underneath formwork.

Foundations

Construction Company has completed the formwork/rebar for the foundation.

Inspection is schedule for this Friday, October 3rd and concrete pouring to commence on the following Monday.

Construction Meeting-Tuesday, 10/7 at 5:00 pm at 123 Alphabet Street

AGENDA

1. Exterior Door/Window selection
 - wood vs. aluminum clad
 - need confirmation of the opening direction for windows
2. Construction schedule concerns/comments